

**August 21, 2017**

**Lake Loramie Reservoir Rehabilitation Project**

**McLean Township, Shelby County, Ohio**

**Memorandum of Agreement - Annual Report**

On behalf of the Ohio Department of Natural Resources and in accordance with Part IX of the executed Memorandum of Agreement (MOA) for the above listed project, the following annual report is being provided to consulting parties.

### **Project Schedule**

In September of 2016, Miller Brothers Construction Inc., of Archbold, Ohio, was selected as the primary Contractor for the project. The Contractor mobilized to the site in November of 2016. Currently the Contractor is constructing the replacement spillway and is looking to start earthwork in the coming weeks. Completion of work is anticipated for spring 2018.

### **Ongoing and Completed Stipulations**

**Ohio Historic Inventory (OHI):** Michael Baker International Inc. has completed and submitted the Ohio Historic Inventory forms in accordance with the SHPO online platform. Hard copies were mailed to the appropriate recipients.

**Historic Context:** A historic context report pertaining to the twentieth century development of the state park facility at the former Loramie Reservoir is currently ongoing. The final historic context report will be completed and submitted to SHPO prior to June 30, 2018.

**Interpretive Signage:** An interpretive sign to provide information on the significance of the Miami and Erie Canal, Loramie Reservoir, and creation of Lake Loramie State Park will be produced for the project. A draft of the sign is currently available and will be updated based on the historic context findings. The sign will be provided to SHPO for review on or before June 30, 2018.

**Inadvertent Discoveries during Construction:** No unanticipated discoveries or human remains have been uncovered during construction.

### **Design Modifications**

No design modifications have been made since final design.

### **Disputes and Objections Received under the Terms of the Agreement**

No disputes and objection have been received under the terms of the agreement.

**Proposed Plans (including any new design modifications) for next year's activities**

Construction will continue through the spring of 2018. The construction activities are not anticipated to deviate from the approved construction documents. Remaining stipulations will be performed in accordance with the executed MOA.

Respectfully Submitted,

MICHAEL BAKER INTERNATIONAL, INC.

A handwritten signature in black ink, appearing to read "B. T. Afek". The signature is stylized and cursive.

Brian T. Afek, P.E.  
Project Manager